

Commission on Audit

Consolidated Quarterly Report o Government Projects/Programs/Activities
For the 1st Quarter, CY 2021

Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	Number of Extensions	Target Date of Completion	Percentage of Completion	Project Status		Remarks
								As of (Date)	Total Cost Incurred to Date	
Government Procurement Policy Board - Technical Support Office / Unit 2504, Raffles Corporate Center, F. Ortigas Jr. Road, Ortigas Center 1605	1. Consultation Trainings and Other Procurement Related Training-Workshops (MOA with DBM)	Antipolo, Rizal and Makati City	8,200,000.00	08-Oct-19	-	December 31, 2021	32.35%	March 31, 2021	2,653,016.79	Second Batch of Online Knowledge and Skills Enhancement Training Workshop and Online Year-End Activities/Post-Consultation Activities for GPPB Recognized Trainers shall be charged against GAA Correction in 2020 Report: No realignment was made from MOOE to CO for the procurement of AV/Conference System and high-end laptops. Said transaction was applied in GAA. Three (3) units of high-end laptop for procurement in 2021
Government Procurement Policy Board - Technical Support Office / Unit 2504, Raffles Corporate Center, F. Ortigas Jr. Road, Ortigas Center 1605	2. Development of AVPs and IEC Materials	N/A	2,000,000.00	28 Dec 18	3	January 31, 2021	100.00%	March 31, 2021	1,964,534.67	Amount was obligated to PCOO on 2018. Original MOA validity was until 31 July 2019, but has been extended thrice through Supplemental MOAs until 31 January 2021. Remaining balance as of 28 February 2021 is Php 35,465.33 Final Project deliverables were formally transmitted to GPPB-TSO on 15 March 2021.
Government Procurement Policy Board - Technical Support Office / Unit 2504, Raffles Corporate Center, F. Ortigas Jr. Road, Ortigas Center 1605	3. Government Procurement Policy Board-Technical Support Office Building Project	UP, Commonwealth Avenue, Quezon City	309,244,759.42	26 Dec 19	1	October 14, 2021	21.24%	March 25, 2021	65,698,657.50	Based on the Monthly Accomplishment Report as of 25 March 2021 submitted by DPWH through its Building and Special Project Management Cluster- Unified Project Management Office, being the agency that provides for the construction management /supervision of the GPPB-TSO Building Project. Project accomplishment is based on revised construction schedule approved by DPWH in view of the work suspension brought by ECQ in 2020.